



NICTD West Lake Corridor Project Construction Update

Week of 7.23.2025 & 7.30.2025

Global

- **Working Hours**
 - Trackwork construction activities for the remainder of the project will start on 7/30/2025 and take place from 6AM to 7PM.
- **Site Testing**
 - Various testing activities throughout the eight-mile project area.
 - Train testing is ongoing using a diesel locomotive.
 - Crossing gate arms or roadway flaggers will be active.

Hammond

- **Electrical Construction**
 - Installing power service at multiple locations in Hammond.
 - No impact to vehicular traffic.
 - Installing Traction Power Substation in Hammond MSF Yard
 - No impact to vehicular traffic.
 - Installing Grounding on Pedestrian Bridge over 165th Street.
 - See attached lane closure details.
 - Monday, July 14 from 9:00 AM to 9:30 AM.
- **Station Construction**
 - Contractor finishing elevator at Hammond Gateway Station.
 - Contractor finishing light fixtures/emergency telephones in South Hammond lot.

Munster

- **Electrical Construction**
 - Installing Overhead Catenary System (OCS) in Munster.
 - No impact to vehicular traffic.
 - Installing power service at multiple locations in Munster.
 - No impact to vehicular traffic.
 - Pump Station - Start-Up, Testing and Commissioning
 - No impact to vehicular traffic.
- **Structure Work for Bridges, Elevated Structures, and Retaining Walls**
 - Retaining Wall Construction
 - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave, minimal impacts to vehicular traffic.
 - Pedestrian Bridge Construction

**For additional project information please visit:
www.nictdwestlake.com or www.fhp-rb.com**

- Pouring the abutments for Pedestrian Bridge
 - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave, minimal impacts to vehicular traffic.
- **Station Construction**
 - Munster-Dyer West Access
 - Install Frames and Windows
 - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.
 - Landscaping Activities
 - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.
 - Removal of CSX Temporary Crossing
 - Trucking operations on Allison Road, minimal impacts to vehicular traffic.
 - Parking Lot Construction
 - Landscaping Activities
 - Trucking operations on Allison Road, minimal impacts to vehicular traffic.

Dyer

- **Structure Work for Bridges, Elevated Structures, and Retaining Walls**
 - Retaining Wall Construction
 - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.
 - Main Street Construction
 - Drainage Installation
 - Trucking operations on Seminary Drive, minimal impacts to vehicular traffic
 - Please see the attached construction notice

**For additional project information please visit:
www.nictdwestlake.com or www.fhp-rb.com**



F.H. PASCHEN
RAGNAR BENSON
JOINT VENTURE



CONSTRUCTION NOTICE

Dear Residents of Seminary Drive:

The F.H. Paschen/Ragnar Benson Joint Venture will be utilizing Seminary Drive for limited access and egress to the future Munster-Dyer Parking Lot.

In order to make the final push for operational readiness and decrease working duration in the area, since the CSX Mainline temporary grade crossing has been removed, the road will be utilized to finish critical construction activities.

Residents can expect to see limited construction equipment moving in and out, deliveries of material, and hauling off excess material. Approximately 30 trips (15 in and 15 out) will be made a day. The daily number of trucks will vary depending on the production of the construction crew.

There will be minimal impact to vehicular traffic. Lane closures will not be required.

The road will be utilized while following the Town of Dyer's noise ordinance (Section 6-59).

Seminary Drive will be utilized for approximately 13-16 working days.

We apologize for any inconvenience that residents may encounter.

